


NorthStar VTY Decommissioning



Vermont Yankee Nuclear Power Station


NDCAP Update 10/16/2019

- | | | | |
|---|----------------------------------|-----------------------------------|--------------------------------------|
| 1. Tons | 21. New fuel storage vault | 41. Intercept valve | 61. Receiving and stores |
| 2. Main steam lines | 22. Overhead crane | 42. Moisture separator | 62. Elevator |
| 3. Recirculation pump | 23. Biological shield well | 43. Main condensers | 63. Turbine building |
| 4. Inboard main steam isolation valve | 24. Steam dryer | 44. Cooling water recirculation | 64. Rad waste building |
| 5. Outboard main steam isolation valve | 25. Steam separator | 45. Turbine oil tank | 65. Condensate phase separator tanks |
| 6. Downcomers | 26. Fuel assemblies | 46. Emergency diesel generators | 66. Centrifuge |
| 7. Shield plug | 27. Reactor vessel | 47. Overhead crane | 67. Cask filling area |
| 8. Dryer/separator storage pool | 28. Vessel head | 48. Condensate storage tank | 68. Spent resin tank |
| 9. Reactor building cooling water heat exchangers | 29. Main steam outlet | 49. Feedwater pump | 69. Waste sludge tank |
| 10. Reactor building cooling water pump | 30. Recirculation water outlet | 50. Control room | 70. Traveling hoist |
| 11. Reactor water cleanup heat exchanger | 31. Uninterruptible power supply | 51. High pressure heaters | 71. Sample tanks |
| 12. Reactor water cleanup pump | 32. Main transformer | 52. Main stop valve | 72. Surge tank |
| 13. Vital AC motor generator set | 33. Ring header | 53. Turbine lube oil storage tank | 73. Discharge structure |
| 14. Recirculation motor generator set | 34. RHR service water pump | 54. Exclusion cubicle | 74. Low pressure heaters |
| 15. Fuel pool (spent fuel storage) | 35. Recirculation inlets | 55. Main generator leads | 75. Intake structure |
| 16. Spent fuel rack | 36. Manifold | 56. Make-up demineralizers | 76. Advanced oil-gas building |
| 17. Hydraulic control units | 37. Feedwater inlet | 57. House heating boiler | 77. West cooling tower |
| 18. Standby gas treatment | 38. Generator | 58. Clearwell | 78. East cooling tower |
| 19. Primary containment wall | 39. Low pressure turbine | 59. Acid storage tank | 79. Spray pond |
| 20. Refueling bridge | 40. High pressure turbine | 60. Caustic storage tank | 80. Warehouse |

NorthStar Nuclear Decommissioning Company, LLC

Simple Priorities

- **SAFETY** with all we do: Target Zero (accidents)
Radiological, Environmental, Industrial, Nuclear
Do it right. Do it safe.



Project Schedule – Overview (Re-Cap)

	NorthStar Ownership (Target 01.11.2018)			Partial License Termination (Target 12.31.2026)								License Termination (Est. 12.31.2052)	
	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027 to 2051	2052
													Final Site Restoration & License Termination
Dry Fuel Storage Program (Fuel on ISFSI - Dec. 31, 2018)	Completed by Entergy												
Large Component Removal (RPV, RPVI, etc.)		Engineering & Planning		Complete - March 2022									
Decontamination & Decommissioning		Pre-Closing Work		Complete - December 2026									
Spent Fuel Management				ISFSI Operations and Management (2019 thru 2026)								ISFSI Only Operations Period (2027 thru DOE Fuel Pick-up)	

Project Schedule – 19 & 20 Overview

	2019	2020	2021	2022	2023	2024	2025	2026
SFP Rack, and Legacy Waste Removal								
Large Component Removal RPV, RPVI	Complete - Dec 2020							
	Projected Comp April 2021							
Large Component Removal - Turbine	Comp 2019		Comp- 2021					
Large Component Removal - (Torus, Condensor, Transformers, Generators etc.)		Complete - March 2022						
		Complete - March 2022						
Decontamination & Decommissioning	Complete - December 2026							
Cooling Towers	Comp 2019				Comp 2023			
New Warehouse		Comp 2020			Comp 2023			
AOG		Comp 2020	Comp 2022					
Site Restoration	Complete - December 2026							
	Complete - December 2026							
Spent Fuel Management	ISFSI Operations and Management							
							Planned	
							Actual	

- Critical Path:
 - Large Component
 - RVI/RV Segmentation – 2019 to 2021
 - Large Components – 2019 – 2022
 - 2019 – Turbine Components/Clear Main Turbine Deck (concurrent NS Critical Path)

Performance Update

- SAFETY: **Acceptable**

Zero NorthStar OSHA Recordable Lost Time Accidents with over 220,000 person hours worked on site YTD.

- Regulatory: **GOOD**

No Cited or Non-Cited Violations. QA Audits and Peer Benchmarks confirm safe, compliant and conservative performance.

- Production: **Acceptable**

Overall project schedule on track. Reactor removal project started slightly behind target due to transaction delays. Bulk decom work advancing ahead of initial projections.

Turbine Shroud and Casing size reduction



Size reduced/fixative applied for shipping



Turbine Upper Bearing Case removal



Turbine Upper Bearing Case size reduction



Turbine Steam Line removal



Turbine Diaphragm(s) removal



Turbine Exposed for Segmentation



Turbine Stages/Blading Segmentation



Turbine shaft and couplings cut/removed



Segmented Blades/Stages/Casing Prepped for Packaging



Rail Operations

Covered 4
season
structure

Facilitation of
Rail loading
operations

Rail equip
maintenance
and mods



Rail Operations

Primarily for
loading
operations

Staging of
materials and
equipment



Spur Addition to Improve On-Site Capacity

- Added loop on North end of rail line
- Improved flexibility for rail car operation and staging



Removal of Legacy Waste by Rail

Containers and Flat Cars

- 4 position flat car with containers
- 6 position flat car with containers

This equipment in use for the transportation of containerized DAW shipments as LAW to TSDF for processing from VY site to WCS (Texas)



Material Transport Progress – Legacy Waste


Spent Fuel Racks: Specialty Packaging

Custom specifications meeting requirements for transportation IAW 10CFR49. (Rail transit regulations)


All liners are manufactured in the United States.

High Sided as well as Standard Gondola Railcar Liners

Spec built Lift fixtures



Gondola rail-car mods for shipping



Rail Transport Operations

DOT exempt liquids tanker



LAW gondola cars



Gondola rail-car shipping



Reactor Vessel Segmentation Update

Containment Head complete, shipped.

Reactor Head complete, packaged and staged for shipment.

Steam Dryer removed, segmented and **packaging in process**.

Preps for Flood up and Steam Separator in process. (Remaining components will be done underwater)



Select components within will be cut up and packaged for storage at the ISFSI within a Cask similar to that in which the Spent Fuel is stored.

These components (primarily the upper core grid) have been carefully evaluated, and are designated as Greater Than Class C (GTCC) waste due to their high activation levels.

RV Closure Head

Steam Dryer

Steam Separator

Upper Core Grid

Guide Tubes

Core Plate Assembly



Shroud Cylinder

Jet Pump Assemblies

RV Nozzles

Reactor Vessel

ORANO Segmentation of Reactor and Internals



:Reactor Head

:Steam Dryer

Next up:

: Reactor studs

: Underwater setup

: Steam Separator

How about a little video??

We've been busy little beavers... check this out.

<https://youtu.be/S0Vm4MPCGqs>



Custom Box preparation for transport

- Custom Box loaded and placed on Storage Pad.
- Grout application for geometry stabilization and shielding prior to transport.



Custom Box preparation for transport

- Custom Box loaded and staged on Storage Pad.
- Grout application for geometry stabilization and shielding prior to transport.
- Special density grout and HEPA application controls



Custom Box preparation for transport

- Custom Box lift fixture and rigging.
- Two crane operations due to weight.
- “Goldhofer” high capacity transfer trailer.
- Approx 250,000lbs.



Custom Box A leaving site



HTS Loading/Operational Testing

- Doors installed
- Cask insertion & Removal Apparatus testing complete.
- Ready for Operation.



WCS Waste Progress – Type B Cask

Truck Transport to CWF of Type B Cask: SFP Filters (Legacy and Prep Work Filters)

RT-100 Cask

RT-100 Cask System

- Will be used for resins and filters
- Secondary waste will be disposed of within this cask
- Owned by WCS
- Provided by NS



Specialty Cask for Rad Shipments by Rail



Cooling Towers as of 5/10/2019



CT-1 demo 7/11, CT-2 demo 7/22



Cooling Towers as of 8-14-19



Cooling Towers as of 8-30-19



QUESTIONS?