

Vermont Yankee Nuclear Decommissioning Citizen Advisory Panel Meeting

October 16, 2019 Emily Boedecker, Commissioner

Vermont Dept. Environmental Conservation



Decommissioning Permitting: Stormwater

- The project will require an Individual Construction Stormwater Permit;
- The permit application (#5653-INDC.1) is currently under technical review.
- Timeline:
 - Technical review through mid-late November;
 - Draft permit prepared following technical review;
 - Draft permit decision and application materials will be posted for 30 days on DEC Environmental Notice Bulletin;
 - Final permit anticipated January 2020
 - The permit will be authorized for 5 years.
- Other: the site currently has operational and MSGP permit coverage



Decommissioning Permitting: Rivers

- Removal of the intake and discharge structures requires an Individual Stream Alteration Permit;
- Required technical documentation includes project design drawings of the restored streambank including plan view, cross sections, existing and proposed conditions, high water line.
- Timeline:
 - Northstar anticipates permit application submittal by Spring or Summer of 2020;
 - A draft permit will be prepared w/n 14 days of the application being deemed administratively and technically complete;
 - The draft permit decision and application materials will be posted for 30 days on DEC Environmental Notice Bulletin;

Conservation

The permit will be authorized for 5 years.

Decommissioning Permitting: 401 Water Quality Certification


- DEC has not yet made a final determination regarding issuance of a 401 Water Quality Certification
 - ACOE 404 Permit application details will be reviewed to better assess potential resource impacts;
 - Draft 404 permit conditions developed by the ACOE will also further inform appropriateness of issuing a 401.



Limited Non-Radiological Site Investigation Report

- Workplan approved by DEC on June 21, 2019
- Report submitted by Haley & Aldrich on July 11, 2019
- Investigated 17 Areas of Concern identified in the previous Phase 1 Environmental Site investigation
 - Samples from groundwater at existing monitor wells
 - Drilled new boreholes and took grab samples
 - Soil samples





Review: Site Investigation Report

- Site investigation report was reviewed by DEC and ATC (DEC technical support contract)
- ATC review letter comments were:
 - Generally rather minor in nature, which will require clarification from H&A
 - Should not require substantial investigation or re-write of report
- DEC is reviewing report also, no official response yet; initial impressions agree with ATC and Hayley & Aldrich conclusions



Results: Site Investigation Report

Limited non-radioactive contamination impacts from the plant operations.

- Some shallow soil contamination with polyaromatic hydrocarbons (PAHs) and chlorinated solvents
- Some shallow groundwater contaminated with volatile organic compounds near fuel tanks and main transformer
- Perfluoroalkyl substances (PFAS) near site main transformer fire
- No water supply contamination
- No bedrock well contamination
- Vanadium was uniformly distributed in all soil samples above the Vermont soil standards
 - No evidence of these concentrations being the result of plant operations.
 - Hayley & Aldrich statistical analysis suggests naturally occurring



Hayley & Aldrich: Future Work

- Continue with quarterly groundwater monitoring
 - 2 rounds completed so far, 1st round results in report
 - 3rd round planned for November
- Install permanent monitor wells at select sample locations where grab samples showed contamination
- Perform a formal Risk Assessment following additional data
- Submit a workplan to continue site characterization to fill in data gaps that they identified in the site investigation report
- Some site investigation can be best performed once structures have been demolished and removed
- Conducted groundwater pump testing in front of the turbine building to inform design of a groundwater interception system to prevent clean water from infiltrating the Turbine Building basement.

Conservation

Ongoing Work

- Asbestos abatement observation continues at the turbine building, advanced Off-Gas building.
- Asbestos work was completed at cooling towers with no anomalies
- Site-wide asbestos review was conducted by ATC and Hillman
- Split sampling of groundwater samples during the 2nd round by ATC, H&A received 9/30, not yet analyzed
- DEC approved H&A soil management plan to dispose of ~15,000 yd³ stock-piled soils
 - Sampling showed low levels of semi-volatile organic compounds, total petroleum hydrocarbons, and 4,4-DDT
 - Will be used to balance rail carloads and fill cavities in radioactive waste components that are being shipped to WCS in Texas.
 - Soil disposal documentation will be provided
 - Post soil removal sampling will be done at the stockpile locations

