


Nuclear Decommissioning Citizens Advisory Panel (NDCAP)

March 22, 2018









Introductions

Joseph R. Lynch Sr. Manager, Government Affairs Decommissioning – EWC



Decommissioning Project Status

VY Decommissioning Update

- Dry Fuel Storage Project
 - Dry Fuel Loading
 - Thirty (30) casks have been loaded in current campaign with a total of 43 of 58 casks stored on the ISFSI pads.
 - Target all fuel transferred to the ISFSI by end of 2018.
 - Holtec Cask Inspections Currently Ongoing
- Reduction of Site Protected Area to ISFSI Only
 - Construction has been progressing since November 2017.
 - Implementation is contingent on NRC approval of proposed changes to Physical Security Plan.
 - Targeted completion by the end of 2018 to support transition to SAFSTOR or transaction with NorthStar.



VY Decommissioning Update (Cont'd)







VY Decommissioning Update (Cont'd)





ISFSI PA & CAS Construction



VY Decommissioning Update (Cont'd)

- Water Management Update
 - A total of 695,000 gallons have been shipped to date.
 - Next shipment is scheduled for 3/26/18
 - Water Disposition Program
 - Reduction of groundwater entering the Turbine Building.
 - Current rate of 600 800 GPD
 - Groundwater is being safely shipped to EnergySolutions licensed disposal site in Tennessee.
- Windham County Economic Development Fund
 - To date Entergy Vermont Yankee has paid \$8 Million to the fund.
 - The final \$2 Million payment will be made on or before April 1, 2018 completing that obligation from the 2013 Settlement Agreement in Docket 7862.





Nuclear Decommissioning Trust Update

Nuclear Decommissioning Trust Update

- The ENVY Nuclear Decommissioning Trust (NDT) balance was \$570.9 Million on February 28, 2018
- The NDT balance was \$581.5 Million on December 31, 2017
 - Summary of NDT Performance in 2017:
 - Beginning Balance (1/1/17) \$561.6M
 - \$36.9M in Qualified Withdrawals
 - \$61.0M in Market Gains
 - \$4.2M in Fund Expenses
 - Reported to NRC annually in accordance with 10 CFR 50.75(f)(1) and 10 CFR 50.82(a)(8)(v) on March 31st.
- The Site Restoration Trust balance was \$31.3 Million on February 28, 2018.
 - Final \$5M annual contribution to the Site Restoration Trust was paid in December 2017.
 - Entergy has funded a total of \$25M; \$6.3M fund growth.





