

Nuclear Decommissioning Citizens Advisory Panel (NDCAP)

January 26, 2017





Introductions

Joseph R. Lynch Sr. Manager, Government Affairs Decommissioning – EWC





Decommissioning Project Status





VY Decommissioning Update

Decommissioning Preparation Activities

- ➤ Building Power and Services Removal Continue to further control cost impacts at the site.
- Site is evaluating the removal of additional non-essential structures including the Construction Office Building (COB)

NRC Inspection Activities

- ➤ The NRC Fourth Quarter 2016 Inspection Exit Meeting occurred on January 23rd
 - ➤ No Issues/No Findings or Violations
 - ➤ NRC IP 71801 and IP 83801 were used to guide the inspection scope during the quarter
 - Inspection scope focused primarily on North Warehouse Demolition and Water Management activities.





VY Decommissioning Update (Cont'd)

> Dry Fuel Storage Project

- > ISFSI Pad Construction
 - ➤ North Warehouse Removal Complete
 - ➤ All Waste (LLW) Shipped Off-Site Mid-December 2016
 - Construction Re-Mobilization March 2017

Holtec Cask System Fabrication

- ➤ 12 New Multi-Purpose Canisters (MPC) and HI-STORMs on-site
- > 8 MPCs scheduled to be delivered in March
- ➤ 8 HI-STORMs scheduled to be delivered in May

2017 Dry Fuel Loading Campaign

- Approximately 27 Dry Casks scheduled to be loaded in 2017
- Loading Campaign scheduled to commence in April





VY Decommissioning Update (Cont'd)



Security Diesel Generator







VY Water Management Update



Water Management Program



- Intrusion Water Disposition Plan
 - Intrusion water retention, shipment and removal plan continues to be implemented.
 - In-leakage prevention projects are in-progress seeking to further reduce the intrusion of groundwater.
- EnergySolutions is providing shipment and disposal services
 - Groundwater is being shipped to EnergySolutions licensed disposal site in Tennessee.
 - The currently schedule is two shipments per week at the current intrusion rate and in preparation for planned repairs.
 - A total of 421,000 gallons have been shipped to date.





Nuclear Decommissioning Trust Update





Nuclear Decommissioning Trust Update

- ➤ The ENVY Nuclear Decommissioning Trust (NDT) balance was \$595.4 Million on January 1, 2016
- > The NDT balance was \$561.6 Million on December 31, 2016
 - ➤ The decrease was due to reimbursements from the NDT, fund expenses and influence of positive market performance.
 - Summary of NDT Performance in 2016:
 - \$66.9M in Qualified Withdrawals
 - > \$37.7M in Market Gains
 - > \$4.6M in Fund Expenses
- ➤ The Site Restoration Trust balance was \$22.4 Million on December 31, 2016.
 - > Entergy has funded \$20M to date; \$2.4M fund growth.
 - ➤ Final \$5M annual contribution to the Site Restoration Trust scheduled for December 2017.





Open Communication and Transparency

- Nuclear Decommissioning Citizens Advisory Panel (NDCAP)
- Stakeholder Outreach
 - NRC Public Meeting on License Transfer Application Process January 24th, 2017
 - SAFSTOR Matters 2017 Season
 - Speaking Engagements
 - Continued Community Involvement & Charitable Giving
- Tours for Key Stakeholders
- **Updating** ENVY Decommissioning Website, www.vydecommissioning.com









Contact Entergy Government Affairs

Entergy Nuclear Vermont Yankee, LLC (ENVY)

Work: (802) 451-3160

Cell: (508) 728-1421

Email: jlynch4@entergy.com

