

The logo for Safely Store VY is a green banner with a dark teal border. The text "SAFELY STORE VY" is in white, bold, uppercase letters. Below it, "CONTINUE THE LEGACY" is in a smaller, white, uppercase font, flanked by two horizontal white lines.

**SAFELY STORE VY**  
— CONTINUE THE LEGACY —


# Nuclear Decommissioning Citizens Advisory Panel (NDCAP)

March 24, 2016

A decorative graphic at the bottom of the slide consists of a large blue area with a fine, diagonal hatched pattern. Above this blue area is a thin black horizontal line, and above that is a light blue gradient bar that tapers off to the right.

# Introductions

Joseph Lynch  
Government Affairs Manager,  
Entergy Vermont Yankee (ENVY)



# Decommissioning Project Status

# VY Decommissioning Update

*The focus of Entergy Vermont Yankee (VY) and its Employees continues to be our ongoing commitment to Safety.*

- ▶ **Decommissioning Preparation Activities**
  - System Draining/Lay-Up continue in 2016 with a goal to complete all systems by June.
  - Building Power and Services Removal – Ongoing
- ▶ **Emergency Plan Update**
  - Implementing transition activities and training for the Permanently Defueled E-Plan and Emergency Action Levels (EALs)
  - Implementation scheduled for April 19th, 2016.
  - A total of 23 of 37 sirens will be removed as requested by the host towns
- ▶ **NRC Inspection Activities**
  - Inspection scope informed by the NRC Decommissioning Program
  - Security Baseline inspection completed the week of March 14-18 with no findings or violations. This will be documented in a separate Inspection Report.
  - The next inspection is scheduled for the week of March 28<sup>th</sup>
    - Water Management and Spent Fuel Pool Clean-up will be key topics

# VY Decommissioning Update

*The focus of Entergy Vermont Yankee (VY) and its Employees continues to be our ongoing commitment to Safety.*

## ▶ Other Issues

- Water Management to be discussed in a separate presentation
  
- The next Employee Separation date is May 5, 2016
  
- Community Support
  - Recent VY Employee fundraisers generated over \$9,000 for area non-profits
    - Vermont
      - SEVCA Fuel Assistance Program
      - Project Feed the Thousands
      - Girls on the Run Vermont
      - Brattleboro Hospice
    - Massachusetts
      - United Way of Franklin County
    - New Hampshire
      - Southwestern Community Services Fuel Assistance Program

# VY Decommissioning Update (Cont'd)

*The focus of Entergy Vermont Yankee (VY) and its Employees continues to be our ongoing commitment to Safety.*

## ▶ Vermont State Agency Interactions

- Public Service Board (PSB) – Second ISFSI Pad CPG
  - PSB Technical Hearings were completed on February 23<sup>rd</sup>, 2016.
  - Proposals for Decision and Briefs were submitted on March 15<sup>th</sup>, 2016.
  - Reply Briefs due two weeks after initial briefs or no later than March 29<sup>th</sup>, 2016.
  - Approval expected in May 2016.



# Trust Fund Update

# Trust Fund Update

- ▶ The ENVY Nuclear Decommissioning Trust (NDT) Fund was \$588.5 Million as of January 31, 2016
- ▶ The NDT balance was \$583.2 Million as of February 29, 2016
  - The difference was due to qualified withdrawals from the NDT and investment performance due to positive market changes.
- ▶ The Site Restoration Trust Fund balance was \$15.3 Million as of February 29, 2016



# Communication and Outreach

- ▶ Nuclear Decommissioning Citizens Advisory Panel (NDCAP)
- ▶ Stakeholder Outreach: Speaking Engagements, Community Involvement, and Facility Tours
- ▶ SAFSTOR Matters – Monthly Cable TV Show
  - Episode 11 is being recorded next week and will feature Rod McCullum, Senior Director, Used Fuel and Decommissioning from NEI discussing NRC Rulemaking
- ▶ Vermont Yankee Decommissioning website:  
[www.vydecommissioning.com](http://www.vydecommissioning.com)



# Questions?



Contact Entergy Government Affairs  
Entergy Nuclear Vermont Yankee, LLC (ENVY)

Work: (802) 258-4107

Cell: (508) 728-1421

Email: [jlynch4@entergy.com](mailto:jlynch4@entergy.com)