1. CONTRACTOR	2. CONTRACT		3. PROGRAM		4. REPORT PERIOD		5. Bill To:	6. Bill To:	7. Bill To:
a. NAME NorthStar Nuclear Demmissioning Company, LLC	a. NAME Vermont Yankee Decommissioning		a. NAME Current Month EV Update and Reporting		a. Oct 1, 2022	b. Oct 31, 2022	NorthStar Vermont Yankee **License Termination**	NorthStar Vermont Yankee **Site Restoration**	NorthStar Vermont Yankee **Spent Fuel Management**
b. LOCATION (Address and ZIP Code) 5C Fanaras Dr. Salisbury, MA 01952	b. NUMBER 2519001, 2519002, 2519007, 2519008		b. PHASE						
	c. TYPE DCAA - December 17, 2018	d. SHARE RATIO	c. EVMS ACCEPTANCE X	*10/31/2022*					

FINAL SCHEDULE - January 9, 2019

Control Account.Rollup		CURRENT PERIOD		PREVIOUS PERIODS		CUMULATIVE TO DATE		Remaining Balance	Current Period License Term	Current Period Site Restoration	Current Period Spent Fuel Management
		%	WORK	%	WORK	%	WORK	WORK	WORK	WORK	WORK
ITEM DESCRIPTION	Pay Item Amount Total	COMPLETE	PERFORMED	COMPLETE	PERFORMED	COMPLETE	PERFORMED	SCHEDULED	PERFORMED	Performed	Performed
Pre-Closing Work - COMPLETED (Paid to NorthStar Pre-Closing)	$ 29,663,107.00	0%	$ -	100%	$ 29,663,107.00	100%	$ 29,663,107.00	$ -	$ -	$ -	$ -
Pre-Closing Work - WIP @ CLOSING	$ 211,433.00	0%	$ -	100%	$ 211,433.00	100%	$ 211,433.00	$ -	$ -	$ -	$ -
Pre-Closing Work - POST-CLOSING	$ 2,743,710.51	0%	$ -	100%	$ 2,743,710.51	100%	$ 2,743,710.51	$ -	$ -	$ -	$ -
Facility Management:	$ 124,321,455.21	1%	$ 1,273,538.75	53%	$ 65,709,238.62	54%	$ 66,982,777.37	$ 57,338,677.84	$ 920,123.00	$ -	$ 353,415.75
Project Management & Support:	$ 94,335,253.47	1%	$ 1,378,780.46	52%	$ 48,999,858.08	53%	$ 50,378,638.54	$ 43,956,614.93	$ 1,378,780.46	$ -	$ -
Large Components for Itemized Costs	$ 90,495,095.26	1%	$ 606,884.81	95%	$ 85,823,183.98	96%	$ 86,430,068.79	$ 4,065,026.47	$ 606,884.81	$ -	$ -
Buildings Decon & Demo:	$ 231,775,662.11	2%	$ 5,469,558.95	50%	$ 115,043,471.73	52%	$ 120,513,030.68	$ 111,262,631.43	$ 5,421,368.70	$ 48,190.25	$ -
Lump Sum Costs:	$ 9,809,472.89	0%	$ 16,833.36	91%	$ 8,917,544.27	91%	$ 8,934,377.63	$ 875,095.26	$ 16,833.36	$ -	$ -
Soil Contamination:(Site Restoration)	$ 11,815,072.43	0%	$ -	14%	$ 1,610,455.81	14%	$ 1,610,455.81	$ 10,204,616.62	$ -	$ -	$ -
ISFSI Operations (2026 - 2052):	$ 246,974,200.00	0%	$ -	0%	$ -	0%	$ -	$ 246,974,200.00	$ -	$ -	$ -
Taxes, Legal Fees & Interest:	$ 10,000,000.00	0%	$ -	100%	$ 10,000,000.00	100%	$ 10,000,000.00	$ 0.00	$ -	$ -	$ -
SUBTOTAL	$ 852,144,461.88	1%	$ 8,745,596.32	43%	$ 368,722,003.01	44%	$ 377,467,599.33	$ 474,676,862.55	$ 8,343,990.33	$ 48,190.25	$ 353,415.75
TOTAL	$ 852,144,461.88										